


Tritium Loops

34. KATRIN Collaboration Meeting


Florian Priester, Tritium Laboratory Karlsruhe (TLK), ITEP



Wasserfall, © M. C. Escher, 1961

Overview: Source & Transport System







processing-system: "tritium loops"



Overview of Loop System









What happened since last collaboration meeting?

2ND CONTAINMENT SUPPLY SYSTEMS, PIPING, CABLING



Status at CM 33...





- Cooling water installation incomplete
 - No pipework
- No pressurised air
- Cabling incomplete
- Not connected to PCS7 system
- Vast majority of magnetic shielding not installed
- No leak tests
- No 2nd containment infrastructure
- T₂-transfer line incomplete

...and how it looks right now:








TRS north system design







TRS connection of DPS&WGTS (north)








TRS connection of DPS&WGTS (north)





TRS systems north



TRS connection summary






- TRS piping finished
 - adjustments necessary
- Manufacturing started of pipework for
 - CPS waste gas ("ZTS")
 - Pressure control in 2nd containment ("UDH")

TRS south system design








TRS connection of RS&WGTS (south)








Schedule for 2nd containment connections





Water cooling system











- ≈ 100 manual valves
- ≈ 500 meters copper pipe
- 2 feedthroughs for each water cooled device
- Little available space inbox: manufacturing time consuming


Everything connected and operational



Pressurised air system









- ≈ 35 pneumatic valves connected, each with own pilot valve
- ≈ 50 feedthroughs installed
- ≈ 600 meters hose installed



Other 2nd containment supply systems





- All seven ionisation chambers delivered by end of December 2017
 - Installation (piping) and integration into TLK bus system started
- Installation of 2nd containment air locks and pumps (six air locks) started
- Instrumentation of all 2nd containments installed
 - Pressure sensors, automatic and safety valves, H₂0 sensor, in-box smoke detector and light



What happened since last collaboration meeting?

COMMISSIONING OF LOOP SYSTEMS




Commissioning of RS



- Electrical safety: 90%
- Electrical commissioning: 0%
- Interlocks: 0%

- Leak testing: <20%</p>
- 2nd containment: >80%






Commissioning of WGTS



- Electrical safety: 100%
- Electrical commissioning: 100%
- Interlocks: <20%</p>

- Leak testing: 75%
- 2nd containment: >80%






Commissioning of DPS



- Electrical safety: 90%
- Electrical commissioning: 90%
- Interlocks: >90%

- Leak testing: 100%
- 2nd containment: >80%




Commissioning of CPS



- Electrical safety: 100%
- Electrical commissioning: 100%
- Interlocks: 50-60%

- Leak testing: 100%
- Fume hood: >80%






CPS argon frost and retention measurement



- First preparation of argon frost layer on 13th
 December, 2017
- Up to now 3 successful repetitions
- 2nd February, 2018: first helium purging



- Tests with deuterium show good performance of the cryo pump
- Extrapolated retention > 10⁷
- Injected deuterium pV amount is equivalent to 5 KATRIN lifecycles (first measurement)

See talk by Carsten Röttele for more details






What happened since last collaboration meeting?

THERE IS SOME MORE...




Gaseous Kr source






- Additional box for the gKr generator
- Delivery in March 2018
- Will be attached to WGTS (north) 2nd containment on the east side



Rearsection



Exchange of RW vessel and UV illumination system




See talk by Klaus Schlösser for more details



Radiation safety: Ion suppression

Karkruher Institut für Technologie

- Design finalised
- In vacuum parts installed
- Wiring done
- Remote read-out and control by PCS7 system (currently set up).
- System will handle all safety relevant control (getting interlocks from Loop PCS7)



See talk by Manuel Klein for more details



